

PUBLIC WORKS.

RETURN of all PUBLIC WORKS, CIVIL ROADS, CANALS, BRIDGES,
year ended

| Description of work, and where situated | Whether constructing or under repair | Estimated Expense | Authority under which it is executed |
|--|--------------------------------------|-------------------|---|
| | | £ | |
| Auberge d'Italie (Museum)... | Alterations | 2,500 | First Appropriation Act for 1923-24. |
| Hamrun School ... | Constructing | 12,000 | Do. Do. |
| Industrial School (Sliema) ... | Improvements | 3,300 | Second Appropriation Act for 1923-24. |
| Schools at Marsa, Migliar (Malta) and Kerzem (Gozo) ... | Constructing | 13,400 | Do. Do. |
| New Section, Addolorata Cemetery ... | Do. | 2,000 | Do. Do. |
| Asciak School ... | Do. | 3,500 | Do. Do. |
| Widening Strada It-Torri, Sliema ... | Improvements | 11,000 | First, Second and Third Appropriation Acts for 1923-24. |
| Special repairs to road from "Ghadira" to Marfa Palace ... | Repairs | 800 | Second Appropriation Act for 1923-24. |
| Extension of Observation Compartment, Female Division, at the Lunatic Asylum ... | Improvements | 1,780 | First Appropriation Act for 1923-24. |
| Extension of the Female Infirmary at the Lunatic Asylum ... | Do. | 1,140 | Do. Do. |
| Converting yard in G.P.O. into sorting rooms ... | Do. | 600 | Third Appropriation Act for 1923-24. |
| Constructing a two-sided staircase at Upper Barracca ... | Do. | 610 | Do. Do. |
| Building twelve goods-sheds at Bonded Stores Wharf ... | Constructing | 8,900 | Second Appropriation Act for 1923-24. |
| Concreting footpaths in Via S. Giuseppe, Hamrun ... | Repairs | 1,300 | Do. Do. |
| Tar macadamizing Marina, Pinto, from Custom House to Pinto Stores ... | Do. | 1,130 | Do. Do. |
| Widening and tar macadamizing road from Porte des Bombes to Spencer's Monument ... | Improvements | 2,760 | Do. Do. |
| Improving and effecting special repairs in Via Croce Marsa ... | Do. | 1,110 | Do. Do. |
| Widening portion of main road at Spinola Bay, St. Julian's ... | Do. | 1,000 | Do. Do. |
| Special repairs to road "Tal Barani", Zejtun ... | Repairs | 700 | Do. Do. |
| Effecting special repairs to road "Tal I-legal", Siggiewi ... | Do. | 1,115 | Do. Do. |
| Remodelling the main road from Gamsiela to Nadur, Gozo ... | Do. | 1,000 | Do. Do. |
| Remodelling the main road "Ta Abram" leading to Zebbug Gozo ... | Do. | 1,000 | Do. Do. |
| Opening and aligning the road from Bir id-Deheb to San Giorgio and from Birzebbugia to Colafraja ... | Improvements | 3,000 | Do. Do. |
| Constructing new road between Vallone Birchirca and Vallone Misda ... | Constructing | 2,000 | Do. Do. |
| Minor Works ... | — | 14,041 | First, Second and Third Appropriation Acts for 1923-24. |
| WATER BRANCH. | | | |
| Sinking shafts and driving galleries N.W. of Birzebbugia (continuation) ... | Constructing | 10,000 | First Appropriation Act for 1923-24. |
| Extending the galleries at Imglar ix-Xini, Gozo, (continuation) ... | Do. | 2,000 | Do. Do. |
| Deepening Wied il-Chir - Wied is-Suda galleries (continuation) ... | Do. | 15,000 | Do. Do. |
| Construction of a reservoir at Zurrico ... | Do. | 1,000 | Second Appropriation Act for 1923-24. |
| Laying a 14" main from Tal Hlas Pumping Station to Attard ... | Do. | 5,400 | First and Second Appropriation Acts for 1923-24. |
| Construction of a million gallon reservoir near Asciak ... | Do. | 4,000 | Do. Do. |
| Laying a pumping main from Wied Dalam Pumping Station to Birid-deheb ... | Do. | 1,800 | Second Appropriation Act for 1923-24. |
| Rendering S. Maria Reservoir ... | Repairs | 1,640 | First Appropriation Act for 1923-24. |
| Driving experimental shafts and galleries ... | — | 300 | Do. Do. |
| Improving the water supply of Imglar, Malta ... | Constructing | 210 | Third Appropriation Act for 1923-24. |
| Installing at Wied il-Chir Pumping Station two boilers originally purchased for the sea flushing works ... | Purchase | 1,000 | First Appropriation Act for 1923-24. |
| Minor extensions of the water main in public streets ... | Constructing | — | Do. Do. |
| ELECTRICITY BRANCH. | | | |
| Providing and erecting a 1000 K.W. Turbo alternator at the Central Station (continuation) ... | Do. | 18,000 | First, Second and Third Appropriation Acts for 1923-24. |
| Annexing part of the Università dei Grani with Electric Light Generating Station and Public Works Workshop ... | Improvement | 300 | First Appropriation Act for 1923-24. |
| Extension to Rabat and Notabile ... | Extension | 1,900 | Do. Do. |
| Extension of main cable from Marsa to Tal Hlas Pumping Station with branches to Hamrun and Curmi ... | Do. | 5,450 | Do. Do. |
| Providing headers for boilers in Generating Station ... | Replacements | 2,000 | Do. Do. |
| Replacing underground main by an aerial cable between Misda and S. Antonio ... | Improvement | 390 | Do. Do. |
| Minor extensions of the main cables, and house service connections ... | Constructing | — | First and Third Appropriation Acts for 1923-24. |

BUILDINGS, &c., not of a Military Nature, which have been undertaken during the financial 31st March, 1924.

| Fund from which the Expense is defrayed | When commenced | Whether finished or unfinished | If finished, actual amount of Expenditure | If unfinished, amount of Expenditure up to present date | Remarks | |
|---|----------------|--------------------------------|---|---|---------|--|
| Consolidated Revenue Fund | September 1921 | Finished | £ 2,311 | — | | |
| | April 1919 | Unfinished | — | 9,274 | | |
| | April 1921 | Do. | — | 2,896 | | |
| | July 1922 | Do. | — | 6,184 | | |
| | September 1922 | Do. | — | 1,950 | | |
| | July 1919 | Do. | — | 3,159 | | |
| | September 1922 | Do. | — | 5,070 | | |
| | January 1923 | Finished | 797 | — | | |
| | October 1923 | Unfinished | — | 1,284 | | |
| | July 1923 | Do. | — | 782 | | |
| | February 1924 | Do. | — | 136 | | |
| | January 1924 | Do. | — | 450 | | |
| | July 1923 | Do. | — | 2,731 | | |
| | September 1923 | Do. | — | 496 | | |
| | August 1923 | Do. | — | 781 | | |
| | July 1923 | Do. | — | 1,468 | | |
| | August 1923 | Do. | — | 258 | | |
| | September 1923 | Do. | — | 981 | | |
| | December 1923 | Do. | — | 703 | | |
| | August 1923 | Finished | 1,115 | — | | |
| | October 1923 | Unfinished | — | 787 | | |
| | September 1923 | Do. | — | 937 | | |
| | August 1923 | Do. | — | 1,955 | | |
| | August 1923 | Do. | — | 1,623 | | |
| | August 1923 | — | — | 10,717 | | |
| | August 1919 | Unfinished | — | — | 10,369 | |
| | September 1919 | Do. | — | — | 1,198 | |
| | April 1920 | Do. | — | — | 2,254 | |
| | May 1922 | Finished | 986 | — | — | |
| | January 1923 | Unfinished | — | — | 4,989 | |
| | February 1923 | Do. | — | — | 3,269 | |
| | March 1923 | Do. | — | — | 1,473 | |
| | June 1923 | Finished | 1,630 | — | — | |
| | July 1923 | Unfinished | — | — | 253 | |
| | March 1924 | Finished | 190 | — | — | |
| | March 1924 | Do. | 1,000 | — | — | |
| | — | Do. | 330 | — | — | |
| | December 1921 | Do. | 17,786 | — | — | |
| | April 1923 | Do. | 300 | — | — | |
| | May 1923 | Unfinished | — | — | 1,186 | |
| | July 1923 | Do. | — | — | 4,622 | |
| | September 1923 | Do. | — | — | 1,983 | |
| February 1924 | Do. | — | — | 83 | | |
| — | Finished | 4,226 | — | — | | |

